

Seven Women Cooking School Construction Update

Date: May 31st 2017

It has been 1 month and 7 days since construction began in the Seven Women Cooking School. The previous building has been fully demolished and we are happy to say that the new walls and roof are now up.

We initially planned to keep the original wall however after construction began it became apparent that we would need to replace it. This would mean an extra 7 days work at extra cost of 82000 rupees. Regardless of this change of plan are still on track and the construction workers are making their progress targets.

The old floors have been removed and we are in the process of laying layers of bricks, gravel and plaster for the new floor.

We've found the suppliers for the stainless steel cooking gas stoves who are ready to make to make to seven women's designs. The time estimation for completion of the gas stoves is 15 days from purchase. So far we're happy with our builders. They're always ready to take feedback and make adjustments. All in all, everything is going according to plan.



